November 14, 2011

Triangle Expressway Employment Statistics

Western Wake Freeway

- Raleigh-Durham Roadbuilders (Joint Venture of Archer Western and Granite Construction) indicates approximately 300 employed directly with many more employed subcontractors and material suppliers.
- The total number of direct jobs created by Western Wake Freeway is over 500.
- 90% of the work sub-contracted is being performed by North Carolina firms
- Raleigh-Durham Roadbuilders Design-Build Team identified 9 DBE firms in the proposal and has utilized over 15.
- 14.15% ($53,980,508) of the construction work is scheduled to be performed by DBE firms.
- $20,570,875 has already been paid to DBE firms for work on Western Wake Freeway.
- Project Contract Goal 14%

Current DBE Subcontractors

Subcontractor	City	State	Dollar Volume
Stay Alert Safety Services, Inc	Kernersville	North Carolina	$27805.00
Hiatt & Mason Enterprises	Mount Airy	North Carolina	$9,470,178.52
Carolina Environmental	Mount Airy	North Carolina	$1,229,271.40
Covenant Trucking Company, Inc	Youngsville	North Carolina	$4,955,845.00
Bullington Construction, Inc	Indian Trail	North Carolina	$1,833,785.29
Bailey Contracting, Inc	Cary	North Carolina	$292,614.40
Construction Supervisor Services	Garner	North Carolina	$225,819.00
Curtin Trucking and Drainage, Inc.	Charlotte	North Carolina	$2,543,754.84
Moffat Pipe, Inc	Wale Forest	North Carolina	$181,464.00
International Contractors	North Largo	Florida	$1,783,140.00
Puryear Trucking Company	Raleigh	North Carolina	$7,429,066.75
General Concrete Construction	Holly Springs	North Carolina	$1,209,019.86
Royals Contracting	Durham	North Carolina	$5,600.00
Boss Construction Company	Mocksville	North Carolina	$639,401.57
Construction Supervision	Garner	North Carolina	$1,535,020.59
Moffatt Pipe	Wake Forest	North Carolina	$1,845,527.14
Bailey Contracting, Inc.	Cary	North Carolina	$292,018.30
Seal Brothers	Mt. Airy	North Carolina	$866,261.00
Traffic Control Devices	Salisbury	North Carolina	$343,736.50
		Total	**$36,709,329.16**

Triangle Parkway

- S. T. Wooten indicates over 400 jobs have been created or sustained as a direct result of the project to include contractors, designers, material suppliers and sub-contractors.
- S. T. Wooten / RK&K Design-Build Team include firms from Wilson and Raleigh, respectively.
- All subcontractors performing work on the project are from North Carolina
- The S. T. Wooten / RK&K Design-Build Team identified 13 DBE firms in the proposal and has utilized over 14.
- 11.7% ($13,906,501) of the construction work is scheduled to be performed by DBE firms.
- $12,227,846 has already been paid to DBE firms for work on Triangle Parkway.
- Project Contract Goal 12%

Current DBE Subcontractors

Subcontractor	City	State	Dollar Volume
Seal Brothers Contracting	Mt. Airy	North Carolina	$925,750.00
Stay Alert Safety Services	Kernersville	North Carolina	$238,683.00
Curtin Trucking & Drainage	Charlotte	North Carolina	$695,809.00
Moffat Pipe	Raleigh	North Carolina	$3,339,006.00
Carolina Management Team	Enka	North Carolina	sub to Moffatt
Boone Masonry	Graham	North Carolina	sub to Moffatt
National Erectors	Lumberton	North Carolina	$1,518,381.00
Covenant Trucking	Youngsville	North Carolina	$1,838,035.00
Clifton Construction	Faison	North Carolina	$29,680.00
Bullington Construction	Indian Trail	North Carolina	$1,713,298.00
Hiatt & Mason	Mt. Airy	North Carolina	$81,527.00
Watts Barrier Walls	Mountville	North Carolina	$127,744.00
Callis Contractors	Durham	North Carolina	$693,740.00
Harold A. Puryear	Raleigh	North Carolina	$160,886.00
Cherry Contracting	Lewisville	North Carolina	$764,825.83
Boss Construction Co.	Mocksville	North Carolina	$180,995.99
		Total	**$12,308,360.82**

November 14, 2011

Monroe Connector/Bypass Project Employment Statistics

Monroe Bypass Constructors (Design-Build Joint Venture)

Contractors	United Infrastructure Group (West Columbia, SC) Boggs Group (Monroe, NC) Anderson Columbia Co. (Fort Meyer, Florida)
Design Firm	Rummel, Klepper & Kahl, LPP (Raleigh, NC)

General Employment Statistics

- 28 Major Subcontractors and 13 Major Suppliers (does not include misc. service providers and suppliers)
- 10 Engineering Consultants
- 2 Construction Engineering and Inspection Firms
- Anticipate 600 to 700 Anticipated Direct Project Personnel (peak, including subs)
- 2400 to 2800 Indirect Personnel involved in project (full supply chain)

Bridge Subcontractors

Deck Grooving & Grinding	Safety Grooving & Grinding	Napoleon, Ohio
Bridge Fence	Gaston Fence Co., Inc.	Dallas, NC
Drilled Shafts	Case Atlantic Company	Clearwater, Florida

Roadway Subcontractors

Earthwork & Drainage	E S Wagner Co	Piedmont, SC
Earthwork & Drainage	Hunter Construction Group	Mooresville, NC
Box Culverts	Mountain Creek Contractors	Catawba, NC
Concrete Flatwork	Boggs Paving, Inc.	Monroe, NC
Utility -Water & Sewer	State Utility Contractors	Monroe, NC
Electrical/Signs/ITS	T & H Electrical Corp	Wilson, NC
ITS Components	Telvent USA Corporation	Wrightsville Beach, NC
Jack & Bore	Rowe Inc.	Lynchburg, SC
Aesthetic Coatings	TJC Painting Contractors	Great Falls, SC
Construction Signs	Stay Alert Safety Services	Kernersville, NC
Single Face Precast Barrier	Southern Concrete & Const.	Anderson, SC

Suppliers

HDG Bearing	Dynamic Rubber	Athens, Texas
Ready Mix Concrete	Concrete Supply Co.	Charlotte, NC
Elastomeric Bearing Pads	D.S. Brown	Alpharetta, Georgia
Evazote Joint	White Cap Construction	Charlotte, NC
HDG Steel Diaphragms	Structural Steel Products	Clayton, NC
PSC Girders	Standard Concrete Products	Savannah, Georgia
Steel H-Piling & Appurts	L.B. Foster Company	Winter Park, Florida
POT Bearings	D.S. Brown	Alpharetta, Georgia
Structural Steel	Structural Steel Products	Clayton, NC
Aesthetic Components	Cherry Contracting, Inc.	Lewisville, NC
CMP	Smith Setzer	Catawba, NC
RCP	Smith Setzer	Catawba, NC
Traffic Control Material	Stay Alert Safety Services	Kernersville, NC

Monroe Connector/Bypass Project

Anticipated DBE Participation

Subcontractor	City	State	Dollar Volume
National Erectors Rebar, Inc.	Lumberton	North Carolina	$4,154,700.00
Hiatt & Mason Enterprise	Mount Airy	North Carolina	$1,133,500.00
Boss Construction Co., Inc.	Mocksville	North Carolina	$124,100.00
Tricor Construction, Inc.	Spartanburg	South Carolina	$15,460,700.00
Southern Concrete & Construction, Inc.	Anderson	South Carolina	$1,955,800.00
Curtin Trucking & Drainage, Inc.	Charlotte	North Carolina	$899,000.00
Bullington Construction, Inc	Indian Trail	North Carolina	$3,302,500.00
Bullington Construction, Inc	Indian Trail	North Carolina	$781,500.00
Seal Brothers Contracting, LLC	Mount Airy	North Carolina	$1,256,800.00
GML Contractors, Inc.	Monroe	North Carolina	$2,711,500.00
J. D. Shuler Contracting Co.	Hayesville	North Carolina	$976,000.00
A-1 Pavement Markings, LLC	Monroe	North Carolina	$1,218,100.00
Clifton Construction Co. Inc.	Faison	North Carolina	$931,000.00
Callis Contractors Incorporated	Durham	North Carolina	$1,268,100.00
Ace Steel, Inc	Mount Airy	North Carolina	$984,100.00
Boone Masonry, Inc	Graham	North Carolina	$616,400.00
A & R Materials, LLC	Concord	North Carolina	$5,187,000.00
Styx Cuthbertson Trucking, Inc	Monroe	North Carolina	$2,820,000.00
Walter Stancil Enterprise, Inc.	Ellerbe	North Carolina	$600,000.00
		Total	**$46,380,800.00**

Small Professional Service Firms

MI Engineering	Raleigh	North Carolina
Simpson Engineers	Cary	North Carolina
Community Planning	Chapel Hill	North Carolina
Catena Group	Hillsborough	North Carolina

General Project Values

Contract Amount	$367,700,000.00
Contract DBE Percentage	15%
Construction Component	$309,000,000.00
Design/PEF Component	$58,700,000.00